

Projects Progress updates at 31 March 2025																	
#	Projects in Execution	Public Entity's Name	Contractor/ Service Provider	Contractor/ Service Provider Nationality	Commencement (Contract Signing Date/site handover)	Duration in days	Envisaged completion	Revised Completion	Total Budget / Contract Value in N\$	Actual Cost to date Mil (%)	Time Lapse in days	Expected completion Percentage	Average completion Percentage	Procurement Category	Number of people employed by the project	Last site visits	Comments
1	RA/SE-NAT 01-2016 Bureau services for the supply and Personalization of Driving License cards	Roads Authority	Business Connexion Namibia (Pty) Ltd JV Zidentity	Namibian	Mar-19	2922	Mar-27	N/A	111,083,077	53.69 (45.01%)	2222	76%	76%	Non-Consultancy Services	15	N/A	The Project design phase has been fully implemented and the project was handed over into operational and maintenance mode in March 2024 for the 3 year period.
2	W/RB/CPBN-04/2018: Upgrading of Okakarara VTC	Namibia Training Authority	Octagon Construction	Namibian	Apr-19	2214	Apr-21	May-25	64,251,259	61.96 (96%)	2168	98%	93%	Works	81	01-Apr-25	Contractor resumed on site in April 2024. Much of the work that has been done on site from April 2024 is remedial works repairing the damages that were caused by the wind and rain during the standstill period as well as correcting the defects. Project completion is expected by 16 May 2025 as per the revised programme of works with the physical progress of 92.5%.
3	NCS/ONB/CPBN-02/2018: Procurement of Government Diamond Valuers	Ministry of Mines & Energy	Gem Diamond Namibia (Pty) Ltd	Namibian	Sept-19	2198	Aug-24	Sept-25	480,000,000	360.67 (75.13%)	2038	93%	93%	Non-Consultancy Services		N/A	Contract extended as follows: 1. 6 months from 08 Sept 2024 to 07 March 2025 2. 6 Months from 08 March 2025 to 07 September 2025. 3. 6 months from October 2024 to 07 March 2025.
4	RA/CS-ICT/02-2016: Provision of Multiprotocol Label Switching (MPLS) and Internet Services to Roads Authority	Roads Authority	Data Dimension Pty	Namibian	Nov-19	1826	Nov-24	N/A	21,545,006	21.54 (100%)	1968	100%	100%	Non-Consultancy Services		N/A	Contract expired 10 November 2024 and no renewal is required. RA to continue monitor support and maintain all the network link.
5	G/OIB/CPBN-01/2019: Procurement of Design, Manufacturing, Testing and Delivery of Two Mobile Substations	Nampower	ABB South Africa (PTY) LTD	South African	Jan-20	1731	Jul-21	Oct-24	47,282,749	14.00 (29.62%)	1897	110%	97%	Goods		N/A	The transformers and accompanying equipments have been delivered to site and successfully installed in November 2024. Mobile substation arrived at Brakwater 01 April 2025. Acceptance and testing underway.
6	W/ONB/CPBN-07/2019: Construction of Kunene VTC	Namibia Training Authority	Adaptive Building and Land Construction CC	Namibian	Sept-20	992	Sept-22	May-23	42,795,107	39.46 (92%)	1662	100%	100%	Works	115	20-Mar-23	The project is practically completed by 24 Nov 2023, and on Defect liability period for 12 months. The project was inaugurated by the head of State on 07 August 2024
7	NCS/ONB/CPBN-03/2019: The Provision of Cleaning Services to The Namibia University of Science and Technology	Namibia University of Science and Technology (NUST)	Adaptic Investment CC	Namibian	Nov-20	1641	Oct-23	Apr-25	12,551,342	12.32 (92.2%)	1611	98%	98%	Non-Consultancy Services	45	20-Jun-23	The initial contract period lapsed 31 October 2023. The Board approved six (6) months extension as follows: 1. from 01 November 2023-30 April 2024. 2. from 01 May to 31 October 2024 3. from 01 Nov 2024 to 28 Feb 2025.
8	NCS/ONB/CPBN-03/2019: The Provision of Cleaning Services to The Namibia University of Science and Technology	Namibia University of Science and Technology (NUST)	LYP A Investment CC	Namibian	Nov-20	1641	Oct-23	Apr-25	15,428,922	15.13 (98.1%)	1611	98%	98%	Non-Consultancy Services	50	20-Jun-23	The initial contract period lapsed 31 October 2023. The Board approved six (6) months extension as follows: 1. from 01 November 2023-30 April 2024. 2. from 01 May to 31 October 2024 3. from 01 Nov 2024 to 28 Feb 2025.
9	W/OIB/CPBN-06/2019: Reconstruction of canal section between Mahenene Border post and Olushandja Dam: Part A (Olushandja Section)	NamWater	Radial Truss Industries Ltd JV Imperative Construction & Engineering CC	Namibian	Feb-21	631	Nov-22	Feb-23	41,575,067	33.87 (81.5%)	1502	238%	99%	Works		18-Oct-23	The Contractor was granted the canal shutdown and completed the outstanding concrete works. Contractor is left with some earthworks on canal embankment and site rehabilitation work. Escalations were paid end of January 2025.
10	Reconstruction of canal section between Mahenene Border post and Olushandja Dam: Part B (Olushandja Section)	NamWater	Brumar Construction CC	Namibian	Feb-21	631	Nov-22	Feb-23	51,913,110	26.73 (60%)	1502	238%	99%	Works		11-Sept-24	The contractor had initially completed concrete works and a portion of the concrete panels got damaged by rain due to incomplete earth channel next to the canal to protect the panel. The new canal has been put to use since Thursday 10 November 2022. Contractor is unable to complete outstanding work due to cashflow, waiting on the client to pay the escalation. The Board approve the recommendation of contract termination by the client. Escalation was approved by CPBN and is still to be processed.
11	NCS/ONB/CPBN-02/2019 (LOT 1 & 2) Provision of Security Guarding Services to NUST	Namibia University of Science and Technology (NUST)	PIS Security Services CC	Namibian	May-21	1460	Apr-24	Apr-25	39,031,771	37.91 (99%)	1430	98%	98%	Non-Consultancy Services	78	21-Jun-23	The initial contract period lapsed 30 April 2024. The board granted contract extensions as follows: 1. from 01 May 2024- 31 July 2024, 2. from 01 August 2024- 31 October 2024, 3. from 01 November 2024 to 30 April 2025.
12	W/ONB/CPBN-01/2020 Northern Railway Extension Phase3 b/w Ondangwa and Oshakati: Construction of Station Buildings and Civil Works	Ministry of Work and Transport	Italian Trading Enterprises, Ongushe Investment JV	Namibian	May-21	916	May-23	Nov-23	46,424,179	45.26 (97.5%)	1410	100%	100%	Works	70	21-Feb-24	Project is practically completed by 24 April 2024. The Defects Period commenced on 24 April 2024 and will end 24 April 2025

13	W/OIB/CPBN-03/2020 : Design & Construction of Kunene& Omalando Substations	Nampower	Sinohydro Corporation Limited and Adaptive Building Land Construction CC JV	Namibian JV Chinise	Jun-21	692	Feb-23	Apr-23	340,808,287	338.69 (99%)	1393	100%	100%	Works	81	22-Mar-23	Project is practically completed and energised on 03 October 2023 for Kunene Substation and 03 October for Omalando Substation. The Project is in the defects notification period until 22 June 2025. The 2.5% retention will be paid after successful completion of the defect notification period.
14	W/ONB/CPBN-09/2020: Construction of the Sekelduin Substation	Nampower	Nexus Building Contractor (Pty) Ltd	Namibian	Jul-21	637	Jan-23	Mar-23	66,250,273	60.83 (91.8%)	1368	100%	100%	Works	85	01-Mar-24	The contractor completed all major construction works by end of March 2023. Remedial works regarding the damage to the roof sheeting and ventilator by the east wind has been completed in April 2024. The 24 months defects liability period started and end on 31 March 2025.
15	SC/RFP/CPBN-02/2020: Technical Advisory and Project Management Services for the Otjikoto Biomass Power Station	Nampower	1. Fichter GmbH & Co. KG 2. Lund Consulting Engineers CC 3. Pregon Consulting Engineers (Pty) Ltd	Namibian JV German	Jul-21	2185	Jun-27	N/A	55,728,460	10.57 (18.97%)	1364	62%	62%	Consultancy Services		N/A	The EPC bid closed on 01 December 2023, while the Fuel Supply bid closed on 11 August 2023 and both bids were awarded on 05 April 2024 and contract signed 24 May 2024. Stage 2 commenced by in May 2024. Project is made up of 3 stages: 1. Technical advisory services and assistance with pre-EPC and Fuel supply chain Procurement activities 2. Project Management incl. Technical advisory Service during Execution phase. 3. Support & Technical advisory services during defects notification period.
17	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in i/Karas region- LOT 2	Ministry of Health and Social services	Ombandje Security Services CC	Namibian	Nov-21	1276	Oct-24	Apr-25	17,023,392	15.15 (89%)	1246	98%	98%	Non-Consultancy Services	101	24-May-24	Poor service delivery expressed by the client. Guards Lack of supervision, absenteeism of guards and non-patrolling of premises are some of the concerns reported. Salaries are still reported delayed and some times backdated by 3 months due to late submission of invoices with incomplete supporting documents leading to delayed payment of invoices. The contract is extended for 6 months from 01 November 2024 to 30 April 2025. Expenditure is reported as at 31 December 2024
21	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Oshana region- LOT 7	Ministry of Health and Social services	Omeya Investment CC	Namibian	Nov-21	1276	Oct-24	Apr-25	10,253,563	13.74 (134%)	1246	98%	98%	Non-Consultancy Services	84	26-Jun-23	Client is satisfied with the service provision. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
25	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Omaheke region- LOT 11	Ministry of Health and Social services	Namibia Protection Services (Pty) Ltd	Namibian	Nov-21	1276	Oct-24	Apr-25	8,698,707	5.73 (65.90%)	1246	98%	98%	Non-Consultancy Services	88	24-Mar-25	Contract is extended for 6 months from 01 November 2024 to 30 April 2025. Expenditure is reported as at 31 December 2024
16	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Khomas region- LOT 1	Ministry of Health and Social services	Vicmac Security Services CC	Namibian	Nov-21	1276	Oct-24	Apr-25	63,877,248	83.95 (131.43%)	1246	98%	98%	Non-Consultancy Services	466	23-Jun-23	Contract value not inclusive of the 6 months extensions. Contracts expired end of October 2024. No request for new procurement received yet. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
18	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Hardap region- LOT 3	Ministry of Health and Social services	Windhoek Security Services CC	Namibian	Nov-21	1276	Oct-24	Apr-25	8,154,432	8.58 (105.3%)	1246	98%	98%	Non-Consultancy Services	55	27-Mar-25	Client is satisfied with the service provisions. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
19	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Otjozondupa region- LOT 5	Ministry of Health and Social services	Khalbasen Security Services CC	Namibian	Nov-21	1276	Oct-24	Apr-25	16,404,120	19.00 (155.8%)	1246	98%	98%	Non-Consultancy Services	101	20-Sept-24	Lack of guards supervision is a noted concern by the client and communicated to the service provider for corrective measures. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
20	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Oshikoto region- LOT 6	Ministry of Health and Social services	Premiere Investment No.25	Namibian	Nov-21	1276	Oct-24	Apr-25	16,601,760	22.13 (133%)	1246	98%	98%	Non-Consultancy Services	152	20-Sept-24	Service provision is going on well, the client expressed satisfaction with the service. Contract value for the 6 months extension period not included hence the expenditures is way ahead. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
22	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Zambezi region- LOT 8	Ministry of Health and Social services	Independent Security Service CC	Namibian	Nov-21	1276	Oct-24	Apr-25	18,073,080	22.15 (122.6%)	1246	98%	98%	Non-Consultancy Services	110	12-Apr-24	The total cost of the 4 additional guards is yet to be added to the contract value to balance off. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
23	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Kavango East & West region- LOT 9	Ministry of Health and Social services	Mukwe Security Service CC	Namibian	Nov-21	1276	Oct-24	Apr-25	29,158,224	32.70 (112%)	1246	98%	98%	Non-Consultancy Services	129	15-Aug-23	Guards are complaining about delayed salaries, this concern is communicated to the Service provider and promised to address it, monitoring is on-going. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
24	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Kunene region- LOT 10	Ministry of Health and Social services	Nelito Investment CC	Namibian	Nov-21	1276	Oct-24	Apr-25	15,331,330	14.99 (97.80%)	1246	98%	98%	Non-Consultancy Services	93	23-Jun-23	Service provision is satisfactory as per the client feedback. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
26	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Omusati region- LOT 12	Ministry of Health and Social services	Triple one Investment CC	Namibian	Nov-21	1276	Oct-24	Apr-25	20,383,272	23.41 (114.89%)	1246	98%	98%	Non-Consultancy Services	190	24-Jun-23	Service provision is going on well, the client expressed satisfaction with the services. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
27	NCS/ONB/CPBN-05/2019: Rendering of Security Services to the Ministry of Health and Social Services in Ohangwena region- LOT 13	Ministry of Health and Social services	Shikuvule Trading CC	Namibian	Nov-21	1276	Oct-24	Apr-25	9,178,402	11.81 (129%)	1246	98%	98%	Non-Consultancy Services	86	19-Feb-24	Service provision is going on well, the client expressed satisfaction with the services and professionalisation of guards. The contract is extended for 6 months from 01 November 2024 to 30 April 2025.
28	W/ONB/CPBN-02/2020: Upgrading, Renovations & Emergency Repairs to Tubuis Primary School- Phase 1	Ministry of Education, Arts and Culture	Radial Truss Industries (Pty) Ltd	Namibian	Feb-22	919	Aug-24	N/A	75,229,320	48.59 (64.60%)	1140	124%	58%	Works	56	05-Nov-24	Performance improved with 14 % following the 3 months (April - June) set-up submitted by the Contractor to the PA to track progress on the project. progress of work slowed down during the period under review with an average of 2% per month. The slow down in progress is attributed to the labour unrest and lack of basic building materials on site. The contractor submitted the EOT currently undergoing review by the Client before submission to CPBN for approval

29	Tender No. F1/17-5/2011 Support and Maintenance for the Integrated Tax Administration System	Namibia Revenue Agency (NAMRA)	Profile Investment PTY (LTD) JV Beijing CS & S-CA Software Technologies Co. LTD	Namibian JV Chinese	Feb-22	1095	Feb-25	N/A	49,500,000	46.75 (94%)	1130	103%	100%	Non-Consultancy Services	4	N/A	This Contract came to an end on 24 February 2025
31	W/OAB/CPBN-06/2021: Procurement of Upgrading and Extension of Oshikunde Combined School -Phase 2 in Oshikunde, Oshana Region	Ministry of Education, Arts and Culture	ETN Technical Services CC	Namibian	Apr-22	1090	Apr-25	N/A	68,719,462	29.74 (43.48%)	1089	100%	45%	Works	68	10-Sept-24	There is a reported continuous under-expenditure on the project attributed to slow progress with all buildings. Project significantly delayed due to poor programming and administration.
30	W/OAB/CPBN-07/2020: Procurement of construction of Otavi Primary School in Otavi, Otjozondjupa Region	Ministry of Education, Arts and Culture	I.D Building Contractors CC	Namibian	Apr-22	571	Oct-23	N/A	51,166,020	44.41 (77%)	1089	191%	100%	Works	40	16-Nov-23	The project is practically completed by 26 January 2024. The defect liability period will run until 26 January 2025.
32	Procurement Contract for the maintenance service of the electronic border management system	Ministry of Home Affairs and Immigration	Syntax Technologies	Namibian	May-22	1096	May-25	N/A	48,980,522	23.58 (48%)	1059	97%	97%	Non-Consultancy Services		N/A	The project was initially awarded for 3 years in 2019 which ended end of March 2022 and was extended for two more years. From May 2022 - May 2024 The Board approved contract extension for a further period of one year from 08 May 2024 to 07 May 2025. Expenditure at March 2024 as the license fee is paid beginning of the year.
34	Construction of Hostels Nationwide: Pendukeni Ivala Ithana Secondary School	Ministry of Education, Arts and Culture	NGC Investment CC JV Neu-Olulya Trading CC	Namibian	May-22	1086	Apr-25	N/A	44,823,933	44.82 (95%)	1056	97%	98%	Works			Practical completion meeting is scheduled beginning of May 2025
35	W/OAB/CPBN-04/2020:Procurement for the Provision of Maize meal, Blending, Packaging and Transportation to Regional Distributors: LOT2.6 & 13	Ministry of Education, Arts and Culture	Alason Trading Enterprises CC	Namibian	May-22	1095	May-25	N/A	16,522,351	6.83 (41.4%)	1053	100%	100%	Goods		21-Aug-23	Average completion Percentage is calculated on the delivered order Total bags ordered : 134,435 delivered bags: 134,435
36	G/ONB/CPBN-03/2020: Procurement for the Provision of Maize meal, Blending, Packaging and Transportation to Regional Distributors : LOT1, 3, 4 & 12	Ministry of Education, Arts and Culture	New Success Investments CC	Namibian	Jun-22	1095	Jun-25	N/A	48,873,319	17.55 (42.2%)	1032	100%	63%	Goods		16-Aug-23	Average completion Percentage is calculated on the delivered order Total bags ordered : 405,499 delivered bags: 256,982
37	G/ONB/CPBN-03/2020:Procurement for the Provision of Maize meal, Blending, Packaging and Transportation to Regional Distributors : LOT 5 & 11	Ministry of Education, Arts and Culture	Sash Trading and Earthworks CC	Namibian	Jun-22	1095	Jun-25	N/A	34,868,550	9.85 (28.3%)	1032	100%	47%	Goods		12-Sept-23	Average completion Percentage is calculated on the delivered order Total bags ordered : 169,192 delivered bags: 79,580
38	G/ONB/CPBN-03/2020:Procurement for the Provision of Maize meal, Blending, Packaging and Transportation to Regional Distributors: LOT 7.9 & 14	Ministry of Education, Arts and Culture	Aishaa Investments CC	Namibian	Jun-22	1095	Jun-25	N/A	26,140,749	11.03 (42.2%)	1032	100%	41%	Goods		12-Sept-23	Average completion Percentage is calculated on the delivered order Total bags ordered : 294,358 delivered bags: 84,597
39	G/ONB/CPBN-03/2020:Procurement for the Provision of Maize meal, Blending, Packaging and Transportation to Regional Distributors: LOT 8 & 10	Ministry of Education, Arts and Culture	Kaptau Consumables Supplies CC	Namibian	Jun-22	1095	Jun-25	N/A	66,921,851	21.13 (31.6%)	1013	100%	63%	Goods		12-Sept-23	Average completion Percentage is calculated on the delivered order Total bags ordered : 360,157 delivered bags: 228,074
40	Construction of Hostels Nationwide: Pendukeni Ivala Ithana Secondary School	Ministry of Education, Arts and Culture	NGC Investment CC JV Neu-Olulya Trading CC	Namibian	Jun-22	954	Oct-24	Feb-25	44,823,933	35.41 (79%)	1006	105%	96%	Works	45	11-Sept-24	
41	NCS/OAB/CPBN-01/2022:Procurement of Vehicle on full Maintenance Lease Basis and Provision of Fleet Management Services to Telecom Namibia for the period of 5 years	Telecom Namibia Ltd	Zeda Namibia (Pty) Ltd T/A Avis Fleet	Namibian	Jul-22	1826	Jul-27	N/A	140,987,210	76.49 (54.26%)	991	54%	54%	Non-Consultancy Services		N/A	Average completion percentage calculated on the time elapsed, since the contract signing 114 Vehicles have been replaced.
42	W/OAB/CPBN-03/2022:Operations and Maintenance of the Kuperberg General and Hazardous Waste Disposal Site for Three (3) Years	City of Windhoek (CoW)	Frontier Multi Industries CC	Namibian	Aug-22	1092	Aug-25	N/A	38,712,178	29.50 (76.2%)	969	89%	89%	Works	109	No site visit conducted	The Contractor experienced continuous breakdown of their landfill compactor over the reporting period, an alternative solution was explored to enable them to fulfil the contractual obligation by means of bring a front end loader.
43	W/OAB/CPBN-01/2021:Procurement of Periodic Maintenance of Gravel Roads: Re-gravelling Contract in the Keetmanshoop Region GRU-KHP-01	Roads Authority	Adaptive Building and Land Construction CC	Namibian	Aug-22	956	Aug-24	Mar-25	126,752,050	125.47 (98.99%)	956	100%	100%	Works	35	12-Aug-24	Contract is completed by 31 March 2025. The only payment outstanding is 50% of the retention amount that will be paid in 6 months.
44	W/OAB/CPBN-03/2021:Procurement of Periodic Maintenance of Gravel Roads: Re-gravelling Contract in the Oshana Region GRU-Osh-02	Roads Authority	Odjove Trading and Construction CC JV Royal Contractors CC	Namibian	Aug-22	881	Aug-24	Jan-25	93,228,108	90.46 (97.03%)	956	109%	96%	Works	16	29-Mar-24	The Contractor is 6 months behind schedule due to slow processing of wearing course due to due to shortage of construction of water and equipment breakdowns as well as the site instructions for extra works. Contractor submitted EOT for 185 days to the client, client indicated the submission is being prepared for CPBN approval.
45	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: WHK main Campus, LOT 1	University of Namibia (UNAM)	Rimota Group CC	Namibian	Sept-22	1095	Aug-25	N/A	11,695,744	9.94 (85%)	942	86%	86%	Non-Consultancy Services	75	29-Apr-23	Contract Signed 26 Jul 2022-Work started September 2022 and will expire on 31 Aug 2025
46	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM:Khomasdal & Neudamm LOT 2 & 7	University of Namibia (UNAM)	Lizma Trading Enterprises CC	Namibian	Sept-22	1095	Aug-25	N/A	5,694,016	4.53 (80%)	942	86%	86%	Non-Consultancy Services	30	23-Jun-23	Contract Signed 26 Jul 2022-Work started September 2022 and will expire on 31 Aug 2025
47	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: Oshana, LOT 3	University of Namibia (UNAM)	Zayson Trading Enterprises CC	Namibian	Sept-22	1095	Aug-25	N/A	2,402,219	1.89 (78%)	942	86%	86%	Non-Consultancy Services	11	16-Sept-23	Contract Signed 26 Jul 2022-Work started September 2022 and will expire on 31 Aug 2025

49	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM, Henties Bay & Keetmans, LOT 5 & 6	University of Namibia (UNAM)	Nova Investments CC	Namibian	Sept-22	1095	Aug-25	N/A	3,978,482	3.87 (97%)	942	86%	86%	Non-Consultancy Services	21	28-Feb-24	There is 11% discrepancy between the time lapse and the expenditure to date. Explore the cause.
50	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM, Hage Gienjob and Jose Eduardo, LOT 8 & 12	University of Namibia (UNAM)	Lypa Investments CC	Namibian	Sept-22	1095	Aug-25	N/A	7,263,343	5.34 (74%)	942	86%	86%	Non-Consultancy Services	39	26-Mar-23	There is 12% discrepancy between the time lapse and the expenditure to date. Explore the cause.
51	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: Katima & Rundu, LOT 10 & 11	University of Namibia (UNAM)	Shilmela Construction and CC	Namibian	Sept-22	1095	Aug-25	N/A	10,962,000	8.87 (81%)	942	86%	86%	Non-Consultancy Services	29	14-Aug-23	
48	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: Ogonop & Ongwediva HP, LOT 4 & 89	University of Namibia (UNAM)	Chippa Trading Enterprises CC	Namibian	Sept-22	1095	Aug-25	N/A	4,406,400	2.57 (58%)	942	86%		Non-Consultancy Services	25	21-Feb-24	Contract was terminated by the Board at its meeting held on 12 September 2024 in line with Clause 2.6.2 of the General Condition of the Contract. Contract is awarded to the second recommended bidder as per BEC report
52	NCS/DPI/CPBN-01/2022: Operations, Maintenance, and Management of the Alternative Mobile Billing Solution (Zemart).	Telecom Namibia Ltd	Whale Cloud Technology Co Ltd	Namibian	Oct-22	822	Dec-23	Dec-24	63,593,472	64.21 (101.1%)	912	111%	100%	Non-Consultancy Services		N/A	Contract signed on 07 November 2023. The expenditures have surpassed the allocated budget as a result of a delay in the finalization of the contract. The project was initially scheduled for completion in October 2024; however, it was ultimately completed in December 2024.
53	W/OAB/CPBN-08/2021:Construction of the New Health Centre at Aussenkehr, in the //Karas Region	Ministry of Health and Social Services	Ongoma Trading Enterprises CC	Namibian	Oct-22	724	Aug-24	Sept-24	70,651,946	66.65 (94.6%)	908	125%	95%	Works	64	22-May-24	
54	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 1	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Nahole Security and Debt Collection CC	Namibian	Nov-22	1095	Oct-25	N/A	4,801,032	3.67 (76%)	881	80%	80%	Non-Consultancy Services	30	19-Feb-24	Contract signed September 2023, works started 01 November 2022
55	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 2	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Six Thousand Security Services CC	Namibian	Nov-22	1095	Oct-25	N/A	3,856,896	2.45 (64%)	881	80%	80%	Non-Consultancy Services	20	24-Mar-23	Contract signed September 2023, works started 01 November 2022
56	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 3	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Chief Nangolo Security Services Cc	Namibian	Nov-22	1095	Oct-25	N/A	5,121,882	3.34 (65%)	881	80%	80%	Non-Consultancy Services	32	No site visit conducted	The Board approved the contract variation of N\$ 229,338.00 bringing the contract value to N\$ 5, 121,882.00
57	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 4	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Tripple One Investment Cc	Namibian	Nov-22	1095	Oct-25	N/A	5,115,000	3.41 (67%)	881	80%	80%	Non-Consultancy Services	35	23-Mar-24	The Board approved the contract variation of N\$ 327,360.00 bringing the contract value to N\$ 5, 115,000.00
58	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 5	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Nelito Investment Cc	Namibian	Nov-22	1095	Oct-25	N/A	5,293,054	4.11 (71%)	881	80%	80%	Non-Consultancy Services	45	22-Mar-24	Contract signed September 2023, works started 01 November 2022
59	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 6	Ministry of Gender Equality,Poverty Eradication and Social Welfare	PIS Security Services Cc	Namibian	Nov-22	1095	Oct-25	N/A	3,047,003	2.39 (78%)	881	80%	80%	Non-Consultancy Services	19	29-Mar-23	The Board approved the contract variation of N\$ 304,742.00 bringing the contract value to N\$ 3,047,003.00
60	NCS/OAB/CPBN-03/2022:Procurement of the provision of security services to the ministry of gender equality,Poverty eradication and social welfare-LOT 7	Ministry of Gender Equality,Poverty Eradication and Social Welfare	Sirka Investment Cc	Namibian	Nov-22	1095	Oct-25	N/A	3,883,680	4.28 (74%)	881	80%	80%	Non-Consultancy Services	26	24-May-24	The Board approved the PE to do direct procurement to Sirka Investment CC. For additional guards to be attached to new offices and sites that were omitted at bidding stage to the value of N\$ 1,341,840.00 bringing the contract value to N\$ 3,883,680.00
61	W/RB/CPBN-01/2022: Completion of the remaining Works at Nkurenkuru VTC	Namibia Training Authority	Betonsein Construction CC	Namibian	Nov-22	751	Jul-24	Nov-24	30,625,566	14.08 (46%)	872	116%	100%	Works	32	29-Aug-24	Practical completion was achieved on 28 February 2025. Expenditure report is waited for
62	NCS/OAB/CPBN-02/2022:Rendering of Security Services and Cash-in-transit to NamWater for a period of 36 Months-LOT 1 & LOT 4	NamWater	EASS Investment	Namibian	Jan-23	1095	Dec-25	N/A	7,305,336	5.77 (79%)	820	75%	75%	Non-Consultancy Services	53	No site visit conducted	Contract signed 08 November 2022. Contract value revised from N\$ 8,348,572.80 to N\$ 7,305,336.00
63	NCS/OAB/CPBN-02/2022:Rendering of Security Services and Cash-in-transit to NamWater for a period of 36 Months-LOT 2 & LOT 3	NamWater	PIS Security Services	Namibian	Jan-23	1095	Dec-25	N/A	19,914,335	15.78 (79%)	820	75%	75%	Non-Consultancy Services	157	No site visit conducted	Contract signed 04 November 2022. Contract value revised from N\$ 18,895,680.00 to N\$ 19,914,334.79
64	W/OAB/CPBN-02/2021:Periodic Maintenance of Roads, Re-Gravelling Contract in the Otjivero Region-GRU-OTJ2: LOT 2	Roads Authority	John Namushehe Construction & Investment CC	Namibian	Jan-23	730	Jan-25	N/A	85,217,412	34.90 (41%)	798	109%	25%	Works	59	27-Jul-24	The work is behind schedule due to lack of diesel supply on site, breakdown of equipment, rainfall. The contractor submitted EOT due to adverse weather condition which is still with the client.

65	W/OAB/CPBN-02/2021-Periodic Maintenance of Roads: Re-Gravelling Contract in the Ojivawango Region-GRU-OTJ1: LOT 1	Roads Authority	Oclagon Construction (Pty) Ltd	Namibian	Feb-23	731	Feb-25	Apr-25	89,909,535	11.94 (13%)	788	108%	14%	Works	19	26-Jul-24	The Project Manager recommended 67 days EOT due to scarcity of construction water, the submission for approval is received by CPBN and under consideration, if approved will revise the completion date to 09 April 2025.
66	Provision of Security Services to the Kavango West Region for a period of thirty-six (36) months	Kavango West Regional Council	Onyeka Protection Services CC	Namibian	Mar-23	1096	Feb-26	N/A	10,077,926	7.21 (49%)	761	69%	69%	Non-Consultancy Services	97	30-Aug-24	Contract Signed on 16 January 2023, work commenced on 01 March 2023
67	W/OAB/CPBN-04/2021-Procurement for Construction of a New Primary School at Mix Settlement, Brakwater	Ministry of Education, Arts and Culture	James and Young Trading Enterprise CC	Namibian	Mar-23	636	Nov-24	N/A	56,647,200	18.33 (37%)	760	119%	37%	Works	12	29-Jun-24	The project is delayed by the absence of drawings from the structural Engineer. The contractor returned on site on 21 February 2025, since they left in Feb 2024 and received the drawing on 03 March 2025. The contractor did minimal work on site, such as site clearing and clearing dust from the reinforcement materials.
68	W/OAB/CPBN-01/2022- Development Contract for the Blading of Gravel Roads in the Windhoek Region-DC-WHK 02	Roads Authority	Earth Ethicks Construction CC	Namibian	Apr-23	1826	Mar-28	N/A	75,774,420	26.04 (34.4%)	730	40%	34%	Works		No site visit conducted	
69	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	NDES Civil Works Construction CC and NDES Trading Enterprises CC JV	Namibian	Apr-23	1826	Mar-28	N/A	14,000,539	4.30 (31%)	730	40%	31%	Works		No site visit conducted	
70	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	J. O Oplome Trading CC	Namibian	Apr-23	1826	Mar-28	N/A	14,376,426	6.53 (45.5%)	730	40%	46%	Works		No site visit conducted	
71	W/OAB/CPBN-01/2022- Development Contract for the Blading of Gravel Roads in the Windhoek Region-DC-WHK 04	Roads Authority	Globex Investment CC	Namibian	Apr-23	1826	Mar-28	N/A	76,965,734	27.63 (35.9%)	730	40%	37%	Works		02-Aug-24	
72	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Omuve Construction Technologies CC	Namibian	Apr-23	1826	Mar-28	N/A	14,708,489	5.09 (34.7%)	730	40%	35%	Works		No site visit conducted	
73	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Sum seno Contracting CC	Namibian	Apr-23	1826	Mar-28	N/A	14,234,505	5.62 (39.5%)	730	40%	40%	Works		No site visit conducted	
74	W/OAB/CPBN-01/2022- Development Contract for the Blading of Gravel Roads in the Windhoek Region-DC-WHK 06	Roads Authority	John Namusheshe Construction & Investment CC	Namibian	Apr-23	1826	Mar-28	N/A	51,548,750	13.84 (26.8%)	730	40%	27%	Works		01-Aug-24	
75	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Illimite Investment CC	Namibian	Apr-23	1826	Mar-28	N/A	14,660,976	5.08 (34.7%)	730	40%	35%	Works		01-Aug-24	
77	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Kunene River Construction and Electrical CC	Namibian	Apr-23	1826	Mar-28	N/A	14,685,274	5.28 (36%)	730	40%	36%	Works		No site visit conducted	
78	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Kai Engineering and Fabrication CC	Namibian	Apr-23	1826	Mar-28	N/A	16,267,900	5.32 (32.7%)	730	40%	33%	Works		No site visit conducted	
80	W/OAB/CPBN-01/2022- Development Contracts for the Blading of Gravel Roads in Windhoek Region_DC-WHK03	Roads Authority	Earth Ethicks Construction CC	Namibian	Apr-23	1856	Apr-28	N/A	58,226,892	18.26 (34.3%)	730	39%	34%	Works		No Site visit conducted	
81	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Shiveli Trading Enterprises CC	Namibian	Apr-23	1826	Mar-28	Oct-24	15,760,267	4.03 (28.8%)	730	40%	29%	Works		No site visit conducted	No report received from PE for the reporting period
76	W/OAB/CPBN-01/2022- Development Contract for the Blading of Gravel Roads in the Windhoek Region-DC-WHK 07	Roads Authority	John Namusheshe Construction & Investment CC	Namibian	Apr-23	1826	Mar-28	N/A	95,736,120	15.69 (16.4%)	730	40%		Works		27-Jul-24	Contract was terminated by the Board at its meeting held on 03 October 2024 due to non-performance
79	Nominated SME-subcontractors for the Blading and Gravel Roads in the Windhoek Region	Roads Authority	Fillemon Investments and Trucks CC	Namibian	Apr-23	1826	Mar-28	N/A	15,571,955	1.70 (10.9%)	730	40%		Works		12-Jul-24	Contract was terminated by the Board at its meeting held on 29 August 2024 due to non-performance
82	Provision of Landscaping and Gardening Services (UNAM): Oshakati Campus	University of Namibia (UNAM)	Bertynne Investment CC	Namibian	May-23	1095	Apr-26	N/A	3,586,664	2.11 (59%)	700	64%	64%	Non-Consultancy Services	17	16-Sept-24	Average completion is calculated on time lapsed
83	Provision of Landscaping and Gardening Services (UNAM): Katima Campus	University of Namibia (UNAM)	Ba Sharon	Namibian	May-23	1096	Apr-26	N/A	2,120,280	1.25 (59%)	700	64%	64%	Non-Consultancy Services	11	28-Nov-23	Average completion is calculated on time lapsed
84	Provision of Landscaping and Gardening Services (UNAM): Khomasdal Campus	University of Namibia (UNAM)	Namibia Landscapes CC	Namibian	May-23	1096	Apr-26	N/A	2,377,520	1.43 (60%)	700	64%	64%	Non-Consultancy Services	12	No site visit conducted	Average completion is calculated on time lapsed

85	Provision of Landscaping and Gardening Services (UNAM): Sam Nujoma Campus	University of Namibia (UNAM)	Roots Nursery & Garden Centre CC	Namibian	May-23	1096	Apr-26	N/A	1,331,214	0.763 (57%)	700	64%	64%	Non-Consultancy Services	6	29-Mar-24	Average completion is calculated on time lapsed
86	Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 2	Telecom Namibia Ltd	Omeya Investment CC	Namibian	May-23	1096	May-26		4,251,789	2.40 (56%)	684	62%	62%	Non-Consultancy Services	34	28-Mar-25	Average completion is calculated on time lapsed
89	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 4	Telecom Namibia Ltd	Nahole Security and Debt Collection Cc	Namibian	May-23	1096	May-26	N/A	2,247,643	1.04 (46%)	684	62%	62%	Non-Consultancy Services	16	21-Feb-24	Average completion is calculated on time lapsed 28 November 2024
90	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 5	Telecom Namibia Ltd	PIS Security Services CC	Namibian	May-23	1096	May-26	N/A	4,572,288	4.37 (96%)	684	62%	62%	Non-Consultancy Services	62	No site visit conducted	Average completion is calculated on time lapsed
91	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 7,8,9,10 and LOT 11	Telecom Namibia Ltd	Namibia Protection Services (Pty) Ltd	Namibian	May-23	1096	May-26	N/A	2,471,342	2.50 (101%)	684	62%	62%	Non-Consultancy Services		No site visit conducted	Average completion is calculated on time lapsed. Expenditure is 37% more than time lapsed, funds will get depleted before end of contract period.
92	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 6	Telecom Namibia Ltd	Torra Investment Cc	Namibian	May-23	1096	May-26	N/A	1,580,256	0.828 (52%)	684	62%	62%	Non-Consultancy Services	8	No site visit conducted	Average completion is calculated on time lapsed. Expenditure is 15% less than the time lapsed, explore the cause of the discrepancy.
87	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 1	Telecom Namibia Ltd	Six Thousand Security Services CC	Namibian	May-23	1096	May-26	N/A	1,612,240	1.44 (89%)	684	62%		Non-Consultancy Services	17	No site visit conducted	Contract terminated by the Board at its meeting held on 14 November 2024
88	NSC/AOB/CPBN-05/2022 Rendering of Security Services and Cash in-transit to Telecom for a period of 36 Months-LOT 3	Telecom Namibia Ltd	Chief Nangolo Security Services Cc	Namibian	May-23	1096	May-26	N/A	3,250,872	1.98 (61%)	684	62%		Non-Consultancy Services	32	23-Oct-24	Contract terminated by the Board at its meeting held on 28 November 2024
93	Establishment of hostel at Onkumbula combined school in the oshikoto region-phase1	Ministry of Education, Arts and Culture	iBuild Supplies(PTY)LTD	Namibian	Jun-23	574	Dec-24	N/A	72,411,226	29.74 (45%)	664	116%	45%	Works	49	09-Sept-24	Contractor is behind schedule, EOT under review by the PM. The contractor initially showed good momentum but failed to sustain it.
94	MR118: Reconstruction of Sections on the Main Road 118 from Rosh Pinah to Oranjemund	Roads Authority	Otesa Civil Engineering (Pty) Ltd	Namibian	Jul-23	436	Jul-24	Sept-24	212,635,000	109.73 (52.6%)	630	144%	54%	Works	57	14-Nov-24	Contractor is 46% behind schedule with one EoT claims approved by the Board (71 Calendar days) and 5 early warnings notification given. Liquidated damages are applied as from 19/08/2024
95	NCS/ONB/CPBN-04/2022: Supply Implementation and Commissioning of a (EWDMS)-MVA	MVA Fund	Lex Technolodies(Pty) Ltd	Namibian	Aug-23	1209	Nov-26	N/A	37,367,833	10.35 (27.7%)	602	50%	50%	Non-Consultancy Services		N/A	Contract was signed on 24 May 2023, work commenced on 07 Aug 2023. Expenditure as reported at 30 September 2024
96	NCS/AOB/CPBN-01/2023 Rendering of Security Services to Omasati Regional Council - Directorate of Education Art and Culture for a Period of 36 Months-LOT 1	Omasati Regional Council	Omambudu Security Services CC	Namibian	Nov-23	1094	Oct-26	N/A	6,060,653	2.60 (30%)	516	47%	47%	Non-Consultancy Services	68	No Site visit conducted	Contract was signed 20 September 2023. Dec 2024 invoice not paid due to unavailability of Funds.
97	NCS/AOB/CPBN-01/2023 Rendering of Security Services to Omasati Regional Council - Directorate of Education Art and Culture for a Period of 36 Months- LOT 2	Omasati Regional Council	Shikuvule Trading CC	Namibian	Nov-23	1094	Oct-26	N/A	5,182,704	1.99 (38%)	516	47%	47%	Non-Consultancy Services	28	20-Feb-24	Contract was signed 20 September 2023. Dec 2024 invoice not paid due to unavailability of Funds.
98	NCS/AOB/CPBN-01/2023 Rendering of Security Services to Omasati Regional Council - Directorate of Education Art and Culture for a Period of 36 Months- LOT3	Omasati Regional Council	Omeya Investments CC	Namibian	Nov-23	1094	Oct-26	N/A	7,073,215	3.2 (46%)	516	47%	47%	Non-Consultancy Services	68	No site visit conducted	Contract was signed 20 September 2023. Dec 2024 invoice not paid due to unavailability of Funds.
99	NCS/AOB/CPBN-01/2023 Rendering of Security Services to Omasati Regional Council - Directorate of Education Art and Culture for a Period of 36 Months. LOT 4	Omasati Regional Council	Triple One Investment CC	Namibian	Nov-23	1094	Oct-26	N/A	3,578,520	1.47 (41.1%)	516	47%	47%	Non-Consultancy Services	32	No site visit conducted	Contract was signed 20 September 2023
100	NCS/RB/CPBN-01/2023 Printing of New Era Newspaper for a period of Twenty Four (24) Months	New Era Publication	Independent Investments (PTY) LTD	Namibian	Nov-23	701	Oct-25	N/A	14,396,903	1.15 (8%)	488	70%	44%	Non-Consultancy Services		No site visit conducted	Service provision concerned on 29 November 2023. Services from independent investments were put on hold on 21 February 2024 by the client with the reason given being non-performance. The parties are working toward reinstating the service provision. There is a court case on this contract following the failure of the client to reinstate the service provider.

101	W/OAB/CPBN-06/2022- Development Contract for the Blading of Gravel Roads in the Oshakati Region, DC-OSH04	Roads Authority	Magnetize Investment CC JV Ozombara Construction & Renovation	Namibian	Jan-24	1826	Dec-28	N/A	85,698,759	10.26 (12%)	455	25%	63%	Works	6	No site visit done	The actual expenditure is behind the planned expenditures. The Contractor experienced a lot of breakdowns at the onset of the contract hence not able to complete the monthly work target.
102	W/OAB/CPBN-07/2022: Nominated SME-subcontractors for the Blading and Gravel Roads in the Oshakati Region: GU-OSH-20 (Opuwo)	Roads Authority	Efindano Maintenance and Construction Services CC	Namibian	Jan-24	1826	Dec-28	N/A	17,381,566	2.45 (14.3%)	455	25%	14%	Works		No site visit done	Progress is satisfactory. The overall expenditure on on track.
103	W/OAB/CPBN-07/2022: Nominated SME-subcontractors for the Blading and Gravel Roads in the Oshakati Region: GU-OSH-25 (Opuwo)	Roads Authority	Wecca Investments CC	Namibian	Jan-24	1809	Dec-28	N/A	17,704,135	1.85 (10.5%)	455	25%	76%	Works		No site visit done	The Contractor has slow progress due to a difficult terrain but there has been an improvement noted in the progress. The contractor has stopped working this unit has the most difficult roads in the region. Out of 6 roads that this unit is supposed to be blading, only two roads (D3707 and D3705) can be bladed. The rest will require clearing, and even graveling, before any blading can take place. The contractor has not executed any work in the last three months.DC to take over the site while decision is taken regarding this unit.
104	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Head Office for the period of 36 Months, LOT1	Namibia Training Authority	K-Hapu Investment CC	Namibian	Feb-24	1064	Dec-26	N/A	2,202,984	0.479 (21.7%)	424	40%	40%	Non-Consultancy Services	14	No site visit conducted	Work Commenced 01 Feb 2024
105	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) , Valombola Vocational Training Centre for the period of 36 Months, LOT 2	Namibia Training Authority	Six Thousand Security Services CC	Namibian	Feb-24	1095	Jan-27	N/A	1,880,237	.414 (22%)	424	39%	39%	Non-Consultancy Services	12	No site visit conducted	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
106	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Okakarara Vocational Training Centre, for the period of 36 Months, LOT3	Namibia Training Authority	PIS Security Services	Namibian	Feb-24	1095	Jan-27	N/A	2,212,358	0.491 (22.0%)	424	39%	39%	Non-Consultancy Services	14	No site visit conducted	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
107	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Eenhana Vocational Training Centre, for the period of 36 Months, LOT4	Namibia Training Authority	Onyeka Protection Services CC	Namibian	Feb-24	1095	Jan-27	N/A	939,315	0.212 (22.6%)	424	39%	39%	Non-Consultancy Services	6	No site visit conducted	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
108	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Nakayale Vocational Training Centre, for the period of 36 Months, LOT5	Namibia Training Authority	Omambudu Security Services CC	Namibian	Feb-24	1095	Jan-27	N/A	2,225,483	0.486 (21.87%)	424	39%	39%	Non-Consultancy Services		No site visit conducted	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
109	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Zambezi Vocational Training Centre, for the period of 36 Months, LOT6	Namibia Training Authority	Nahole Security Service CC	Namibian	Feb-24	1095	Jan-27	N/A	3,388,846	0.847 (25.0%)	424	39%	39%	Non-Consultancy Services	21	11-Apr-25	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
110	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Rundu Vocational Training Centre, for the period of 36 Months, LOT7	Namibia Training Authority	Bertha Security Services CC	Namibian	Feb-24	1095	Jan-27	N/A	1,615,075	.486 (21%)	424	39%	39%	Non-Consultancy Services	10	No site visit conducted	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
111	NSC/OAB/CPBN -02/2023 Provision of Security Services to Namibia Training Authority (NTA) Gobabis Vocational Training Centre, for the period of 36 Months, LOT8	Namibia Training Authority	Omatungo Security Services	Namibian	Feb-24	1095	Jan-27	N/A	696,384	0.170 (24.46%)	424	39%	39%	Non-Consultancy Services	4	25-Mar-25	Work Commenced 01 Feb 2024, expenditure report as at 31 December 2024
112	W/OAB/CPBN-06/2022- Development Contract for the Blading of Gravel Roads in the Oshakati Region contract Area Rundu, DC- OSH- 01	Roads Authority	Kettu Trading Enterprice CC	Namibian	Feb-24	1836	Feb-29	N/A	80,778,346	12.47 (15.4%)	419	23%	8%	Works	7	No Site visit conducted	contract Signed 06 February 2024

113	W/OAB/CPBN-07/2022: Nominated SME-subcontractors for the Blading and Gravel Roads in the Oshana Region: GU-OSH-25 (Rundu)	Roads Authority	Highway Trading CC	Namibian	Feb-24	1826	Feb-29	N/A	15,918,806	2.33 (14.7%)	419	23%	18%	Works		No site visit conducted	contract Signed 08 February 2024
114	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Keetmanshoop Region, DC-KHP 01	Roads Authority	Luks Road & Rails Civils CC	Namibian	Feb-24	1826	Feb-29	N/A	57,462,246	7.06 (12.3%)	409	22%	12%	Works		No Site visit conducted	contract Signed 08 February 2024
115	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region: GU- KHP14-120K	Roads Authority	Namshine Investment CC	Namibian	Feb-24	1825	Feb-29	N/A	14,667,120	1.96 (13.4%)	409	22%	13%	Works		No Visit done	
116	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-KHP 03	Roads Authority	James and Young Trading CC	Namibian	Feb-24	1826	Feb-29	N/A	94,575,675	10.40 (11%)	402	22%	11%	Works		No Visit done	contract Signed 24 February 2024
117	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Capital Technical Services	Namibian	Feb-24	1826	Feb-29	N/A	15,830,647	1.69 (10.7%)	402	22%	11%	Works		N/A	contract Signed 26 July 2024
119	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Volt Investment CC JV Bonga Trading CC	Namibian	Feb-24	1826	Feb-29	N/A	15,841,572	2.10 (13.3%)	402	22%	13%	Works		N/A	Contract Signed 29 July 2024. The contractor commenced work in December 2024.
120	NCS/ONB/CRAN-06/2022: Procurement of Rendering of Security Services of Swakopmund for the Period of Twenty-four 24 Months: LOT 1	Municipality Council of Swakopmund Namibia	Omle Security Services CC	Namibian	Mar-24	760	Mar-26	N/A	3,332,599	1.71 (51.5%)	395	52%	52%	Non-Consultancy Services		No site visit conducted	Kick of Meeting was held on 29 Feb 2024. Work commenced 01 March 2024
121	NCS/ONB/CRAN-06/2022: Procurement of Rendering of Security Services of Swakopmund for the Period of Twenty-four 24 Months: LOT 2	Municipality Council of Swakopmund Namibia	Triple one Investment CC	Namibian	Mar-24	760	Mar-26	N/A	3,437,838	2.07 (60.3%)	395	52%	52%	Non-Consultancy Services		No site visit conducted	Work commenced 01 March 2024
122	NCS/ONB/CRAN-06/2022: Procurement of Rendering of Security Services of Swakopmund for the Period of Twenty-four 24 Months: LOT 3	Municipality Council of Swakopmund Namibia	Nelito Investment CC	Namibian	Mar-24	760	Mar-26	N/A	3,142,656	1.92 (61.3%)	395	52%	52%	Non-Consultancy Services		No site visit conducted	Kick of Meeting was held on 29 Feb 2024. Work commenced 01 March 2024
123	NCS/ONB/CRAN-06/2022: Procurement of Rendering of Security Services of Swakopmund for the Period of Twenty-four 24 Months: LOT 4	Municipality Council of Swakopmund Namibia	PIS Security Service CC	Namibian	Mar-24	760	Mar-26	N/A	3,437,838	1.73 (49.7%)	395	52%	52%	Non-Consultancy Services		No site visit conducted	Kick of Meeting was held on 29 Feb 2024. Work commenced 01 March 2024
118	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-OTJ 01	Roads Authority	Danny Construction CC	Namibian	Mar-24	1852	Mar-29	N/A	84,057,283	18.02 (21.43%)	391	21%	34%	Works	14	No site visit conducted	Contract signed on 05 March 2024
126	G/ONB/CPBN-01/2022: Procurement of Supply and Delivery of Anti-Retroviral (ARV/S) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Cospharm Investment (PTY) Ltd	Namibian	Mar-24	365	Mar-25	N/A	15,389,120	3.79 (25%)	385	105%	105%	Goods		N/A	No order placed, Average completion calculated on time lapsed

125	G/ONB/CPBN-01/2022: Procurement of Supply and Delivery of Anti-Retroviral (ARVS) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Element Medical Suppliers (Pty) Ltd	Namibian	Mar-24	365	Mar-25	N/A	13,307,601	1.59 (12%)	385	105%	105%	Goods		N/A	Ministry placed an order that was due for delivery in May 2024, but Supplier failed to meet the delivery timelines and expected to deliver 50% of the order by end of August 2024. The service provider has not performing & order has been cancelled.
132	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Zdorovo Commercial Group CC	Namibian	Mar-24	183	Sept-24	N/A	355,325	0.113 (31.83%)	383	209%	50%	Goods		N/A	Contract Signed 13 March 2024. Contract ended September 2024. Two item line were awarded. One line delivered.
133	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Trion Technology Solutions CC	Namibian	Mar-24	183	Sept-24	N/A	1,902,401	1.48 (77.89%)	383	209%	83%	Goods		N/A	Contract Signed 13 March 2024. Contract ended September 2024. Six(6) item line were awarded, five (5) line delivered
127	G/ONB/CPBN-01/2022: Procurement of Supply and Delivery of Anti-Retroviral (ARVS) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Supremo Pharmaceuticals (PTY) Ltd	Namibian	Mar-24	365	Mar-25	N/A	7,486,908	0.0 (0%)	383	105%	5%	Goods		N/A	contract Signed 13 March 2024
128	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Nampharm (PTY) Ltd	Namibian	Mar-24	184	Sept-24	N/A	3,199,160	3.07 (96%)	383	208%	87%	Goods		N/A	16 lines awarded 11 lines delivered 3 removed from the catalog, no longer in use
129	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Supremo Pharmaceuticals (PTY) Ltd	Namibian	Mar-24	184	Sept-24	N/A	1,373,864	0.84 (61.40%)	383	208%	13%	Goods		N/A	Contract signed 13 March 2024. The service provider has not delivered the long-outstanding order, and plans are underway to cancel and reallocate the order similarly to Element Medical's case. 20 Lines were awarded, two lines delivered and two lines removed from the catalog as they are no longer in use.
130	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Afrimed Investments CC	Namibian	Mar-24	183	Sept-24	N/A	895,706	0.608 (68.15%)	383	100%	100%	Goods		N/A	Contract Signed 13 March 2024. 17 Line items were awarded, 8 lines delivered and 9 lines removed from the catalog as they are no longer in use.
131	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Sun Medical Supplies CC	Namibian	Mar-24	183	Sept-24	N/A	948,662	0.00 (%)	383	209%	0%	Goods		N/A	Contract Signed 13 March 2024. No purchase order placed as product awarded removed from the catalog because they are no longer in use.
134	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	MG Medical Supplies CC	Namibian	Mar-24	184	Sept-24	N/A	139,506	0.0 (0%)	370	201%	0%	Goods		N/A	Contract Signed 13 March 2024. Supplier cancelled PO due to price increase.
135	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	Ubuntu Medical	Namibian	Mar-24	184	Sept-24	N/A	55,569	0.0 (0%)	370	201%	0%	Goods			Contract Signed 13 March 2024. One (1) line awarded, and one (1) line removed from the catalog, no longer in use.
136	NCS/ONB/CNAN-3/2022 : Procurement of Provision Of Services To Support CRAN Wide Area Network (Wan), Webhosting, Storage Area Network (San) Infrastructure and Telephone System for a Period of 36 Months	Communications Regulatory Authority of Namibia (CRAN)	Virtua Technologies (Pty) Ltd	Namibian	Apr-24	1094	Mar-27	N/A	7,280,440	3.66 (50%)	364	33%	33%	Non-Consultancy Services		N/A	There is a 25% discrepancy between time lapse on the project the the expenditure to date that CPBN will still explore the causes
137	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-OTJ 03	Roads Authority	LA Van Whk Grading and Construction CC	Namibian	Apr-24	1825	Mar-29	N/A	83,889,704	18.16 (21.5)	364	20%	16%	Works	13	No Site visit conducted	Contract signed on 29 November 2023, work only commenced on 1 Apr 2024
138	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-OTJ 04	Roads Authority	Nexus Building Contractor (Pty) Ltd	Namibian	Apr-24	1825	Mar-29	N/A	84,192,823	17.94 (21.3%)	364	20%	16%	Works	8	29-Jul-24	Contract signed on 29 November 2023, work only commenced on 1 Apr 2024
139	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-OTJ 05	Roads Authority	Maritz Transport CC	Namibian	Apr-24	1825	Mar-29	N/A	83,496,760	24.97 (29.9%)	364	20%	22%	Works	17	26-Jul-24	Contract signed on 29 November 2023, work only commenced on 1 Apr 2024
140	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Otjiwarongo Region, DC-OTJ 06	Roads Authority	Brandeborg Construction CC	Namibian	Apr-24	1825	Mar-29	N/A	70,117,455	17.09 (24.4%)	364	20%	20%	Works	7	No site visit conducted	Contract signed on 29 November 2023, work only commenced on 1 Feb 2024
144	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Omusati: Lot 12 and Lot 9	Ministry of Health and Social services	Oshipaya Investments CC	Namibian	Apr-24	1094	Mar-27	N/A	59,980,167	18.28 (30%)	364	33%	33%	Goods	55	17-Sept-24	contract Signed 16 January 2024
145	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Lot 5: Ojjozondjupa	Ministry of Health and Social services	Ongurukena Investment Fourteen CC Moringa & Chessa Nyama Catering Services	Namibian	Apr-24	1094	Mar-27	N/A	34,944,730	8.82 (25.4%)	364	33%	33%	Goods	33	29-Jul-24	There are slight improvements on the performance. The directorate will monitor their progress.

146	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients.LOT 1: Khomas	Ministry of Health and Social services	Nutri Food PTY LTD JV Trade Vest Holding Group PTY LTD	Namibian	Apr-24	1094	Mar-27	N/A	159,180,632	8.45 (5%)	364	33%	33%	Goods	157	14-Aug-24	contract Signed 30 January 2024
141	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Lot 6: Oshikoto and Lot 7: Oshana	Ministry of Health and Social services	Stream Two Properties CC	Namibian	Apr-24	1094	Mar-27	N/A	153,914,905	32.88 (21%)	364	33%	33%	Goods	75	16-Sept-24	Contract was signed 06 December 2023. Work commenced 01 April 2024
142	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Lot 10: Kunene and Lot 13: Ohangwena	Ministry of Health and Social services	ATR Investment CC	Namibian	Apr-24	1094	Mar-27	N/A	121,634,320	30.76 (25%)	364	33%	33%	Goods	41	18-Sept-24	Contract was signed 15 December 2024. Work commenced 01 April 2024.
143	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Lot 2: Karas, Lot 3: Hardap and Lot 11: Omaheke Lot 10: Kunene	Ministry of Health and Social services	James and Young Trading Enterprise CC	Namibian	Apr-24	1094	Mar-27	N/A	39,485,205	8.61 (22%)	364	33%	33%	Goods	39	25-Mar-25	Contract was signed 15 January 2024. Work commenced 01 April 2024
148	Procurement of Supply and Delivery of Anti-Retroviral (ARVS) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Windhoek Medical Solution	Namibian	Apr-24	365	Apr-25	N/A	219,303,539	0.172 (80%)	349	96%	80%	Goods		N/A	contract Signed 16 April 2024
147	G/ONB/CPBN-01/2022:Procurement of Supply and Delivery of Anti-Retroviral (ARVS) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Hoodia Pharma (Pty) Ltd JV Galen Supplies CC	Namibian	Apr-24	329	Mar-25	N/A	9,072,000	9.07 (100%)	349	100%	100%	Goods		N/A	Supplier struggling to deliver the order due to GMP inspection renewal with NMRC
150	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social Services	Econo Investments (Pty) Ltd	Namibian	Apr-24	183	Oct-24	N/A	14,470,388	1.48 (10.2%)	339	185%	86%	Works		No site visit conducted	13 out of 15 lines delivered
124	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social services	WAP Pharmacy CC T/A WAP Medical Supplies	Namibian	Apr-24	128	Sept-24	N/A	671,383	0.00 0%	339	265%	0%	Goods		N/A	contract Signed 26 April 2024. Two (1) line awarded, and one (1) line removed from the catalog, no longer in use.
149	W/OAB/CPBN-04/2022- Development Contract for the Blading of Gravel Roads in the Keetmanshoop Region, DC-KHP 02	Roads Authority	Ndakalimwe Investment JV Zero six five Trading CC	Namibian	Apr-24	1825	Apr-29	N/A	74,484,511	0.00 (0%)	339	19%		Works		N/A	contract Signed 26 April 2024 Nbakalimwe Investments CC JV Zero Six Five Trading CC (DC-KHP 02). The contractor has started mobilizing the equipment but has not put together all the required equipment hence not commenced with works.
151	W/OAB/CPBN-10/2022: Procurement of the Construction of the Ondangwa-Omutsegonime Water replacement and Ancillary works Phase 1	Namwater	Homefin Properties CC JV China Jiangxi International (Nam) (Pty) Ltd	Namibian/China	May-24	365	May-25	N/A	91,110,480	43.80 (48%)	319	87%	80%	Works		12-Dec-24	Contractor is about 2 months behind schedule. Expenditure does not include March Invoice as it was not paid at the time of reporting.
152	Provision of Guarding, Cash in Transit Services, and Alarm Monitoring services to the Namibia Fish Consumption Promotion Trust for a period of 36 Months.	The Namibia Fish Consumption Promotion Trust	Shield Force Security Services CC	Namibian	Jul-24	1094	Jun-27	N/A	6,006,312	0.83 (14%)	273	25%	25%	Non-Consultancy Services	38	No site visit conducted	contract Signed 10 May 2024, kick off meeting held on 05 July 2024
153	Provision of Guarding, Cash in Transit Services, and Alarm Monitoring services to the Namibia Fish Consumption Promotion Trust for a period of 36 Months.	The Namibia Fish Consumption Promotion Trust	Namibia Protection Services (Pty) Ltd	Namibian	Jul-24	1094	Jun-27	N/A	2,881,434	0.77 (27%)	273	25%	25%	Non-Consultancy Services		No site visit conducted	contract Signed 10 May 2024, kick off meeting held on 05 July 2024
154	Provision of Guarding, Cash in Transit Services, and Alarm Monitoring services to the Namibia Fish Consumption Promotion Trust for a period of 36 Months.	The Namibia Fish Consumption Promotion Trust	Nahole Security Services and Debts Collection CC	Namibian	Jul-24	1094	Jun-27	N/A	440,640	0.00 (0.00%)	273	25%		Non-Consultancy Services		No site visit conducted	contract Signed 26 April 2024. Service provision has not commenced yet.
155	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Dynamite Contractors Pty Ltd	Namibian	Jul-24	1855	Jul-29	N/A	14,877,550	0.00 (0%)	273	15%		Works		N/A	contract Signed 01 July 2024.The Development contractor(Nbakalimwe Investment Co) has not Commenced work.
156	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Sash Trading& Earthworks CC	Namibian	Jul-24	1855	Jul-29	N/A	14,604,718	0.00 (0%)	273	15%		Works		N/A	contract Signed 01 July 2024.The Development contractor(Nbakalimwe Investment Co) has not Commenced work.
157	Construction of the Namfisa head office	NAMFISA	Adaptive Building and Land Construction CC JV China State Construction Engineering Corporation (Pty) Ltd	Namibian	Jul-24	729	Jul-26	N/A	236,824,319	19.55 (8.26%)	250	34%	15%	Works		24-Jul-24	contract Signed 05 April 2025 and site handover was done on 19 July 2024.
158	Procurement of Supply and Delivery of Anti-Retroviral (ARVS) products for the Ministry of Health and Social Services	Ministry of Health and Social services	Africare Pharmaceutical Namibia (PTY) LTD	Namibian	Aug-24	365	Aug-25	N/A	722,833		242	66%		Goods		N/A	Contract Signed 01 August 2024.No order placed with the new contract due to nonpoor-delivery on the old contract. The supplier had previously cancelled the same product before the new contract came into effect. An alternative order had already been placed with another supplier, and sufficient stock was available.
159	W/OAB/CPBN-08/2023:Development Contracts for the Blading of Gravel Roads in Keetmanshoop Region on behalf of Roads Authority	Roads Authority	Namibia Welding Building & Civil	Namibian	Sept-24	1825	Aug-29	N/A	97,811,008	14.04 (14.4%)	211	12%	10%	Works		N/A	Contract Signed 09 February 2024. Delayed establishment of the contractor affected the commencement of works for about 6 months
160	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Namibia Solution Services CC	Namibian	Sept-24	1825	Aug-29	N/A	15,710,104	2.60 (17.1%)	211	12%	5%	Works		N/A	Contract Signed 09 February 2024. Delayed establishment of the contractor affected the commencement of works for about 6 months

161	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Tandii Trading CC	Namibian	Sept-24	1825	Aug-29	N/A	15,204,656	0.726 (4.9%)	211	12%	5%	Works		N/A	Contract Signed 09 February 2024. Delayed establishment of the contractor affected the commencement of works for about 6 months
162	Blading of Gravel Roads in the following area, Aranos, Keetmanshoop Region DC-DKHP 04	Roads Authority	NGC Investment CC JV Nextgen Investment JV HBHJE Investment CC	Namibian	Sept-24	1854	Sept-29	N/A	101,319,163	0.00 (0%)	210	11%		Works		N/A	contract Signed 02 September 2024. The contractor has not commenced with work due to high rates which were not picked during evaluation awaiting guidance and way forward from CPBN.
163	G/OIB/CPBN-01/2023: Procurement of Supply and Delivery of clinical products for the Ministry of Health and Social Services	Ministry of Health and Social Services	Nampharm (PTY) LTD	Namibian	Sept-24	389	Sept-25	N/A	56,026	0.00 (0%)	206	53%		Goods		N/A	contract Signed 06 September 2024
164	W/ONB/CPBN-04/2023: Procurement of The Renovation and Addition to Justitia Building on Erf RE/3089, Independence Avenue, Windhoek	Ministry of Justice	Adaptive Building and Land Construction CC JV China State construction Engineering corporation (PTY) LTD	Namibian/China	Sept-24	912	Mar-27	N/A	285,173,646	18.02 (4.3%)	203	22%	15%	Works	59	N/A	contract Signed 20 August 2024. The contractor has made good progress on site since the site handover on 09 September 2024.
165	Direct Procurement for the Supply and Delivery of foot and mouth disease (FMD) type O and FMD SAT 1,2 and 3 Vaccines and CBPP Vaccine including diluent for a period of 3 years	Ministry of Agriculture	Botswana Vaccine Institute Limited	Botswana	Sept-24	1095	Sept-27	N/A	68,640,947	60.72 (29.49%)	186	17%	17%	Goods		N/A	contract Signed 26 September 2024. Vaccines has been ordered, waiting for delivery to be done.
166	W/ONB/CPBN-02/2023 : Construction of Otjomuise Primary School in the Khomas Region-Phase 2	Ministry of Education,Arts and Culture	Namibia Construction (PTY) LTD	Namibian	Sept-24	632	Jun-26	N/A	67,841,959	7.50 (11.64%)	182	29%	9%	Works	37	N/A	contract Signed 20 August 2024. The progress on site is behind as it stand at 9% against the planned progress which is 20%.
167	Provision of Payment Solution For Fuel, Heavy Lubrication Oil, Emergency Repairs Cards, Car Wash,licencing and Roadworthiness fees	Ministry of Health and Social Services	Standard Bank Namibia Ltd	Namibian	Sept-24	1076	Sept-27	N/A	9,590,500		182	17%		Goods		N/A	contract Signed 30 September 2024
168	G/OIB/NIP-1/2023:Procurement of the Turkey Project for the Supply, Delivery, Installation, Commission and Maintenance of an Automated Laboratory solution for the Molecular Medicine Center of Excellence in Windhoek	National Institution of Pathology	Roche Diagnostics Pty Ltd	Namibian	Oct-24	730	Oct-26	N/A	202,032,154		181	25%		Non-Consultancy Services		N/A	contract Signed 08 October 2024
169	W/ONB/RA 11/2021-WHK: Emerging Contractors Contracts for the baling of gravel Roads in the Windhoek Regions	Roads Authority	Nessipark Investments CC	Namibian	Oct-24	1857	Nov-29	N/A	27,048,837		181	10%		Works		N/A	contract Signed 15 October 2024
171	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 7&13	Ministry of Education,Arts and Culture	Bonsec Investment CC	Namibian	Oct-24	1094	Oct-27	N/A	16,656,311		158	14%		Goods			contract Signed 25 October 2024
172	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 6&3	Ministry of Education,Arts and Culture	Ouyamba Investments CC	Namibian	Oct-24	1094	Oct-27	N/A	9,414,141		158	14%		Goods			contract Signed 25 October 2024
173	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 12	Ministry of Education,Arts and Culture	B & H Maintenance Serives CC	Namibian	Oct-24	1094	Oct-27	N/A	22,942,446		158	14%		Goods			contract Signed 25 October 2024
174	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 5&11	Ministry of Education,Arts and Culture	Pandana Investments CC	Namibian	Oct-24	1094	Oct-27	N/A	32,129,464		158	14%		Goods			contract Signed 25 October 2024
175	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 9&14	Ministry of Education,Arts and Culture	Ndakalimwe Investment CC	Namibian	Oct-24	1094	Oct-27	N/A	17,720,014		158	14%		Goods			contract Signed 25 October 2024
176	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 8&10	Ministry of Education,Arts and Culture	Sash Trading and Earthworks CC	Namibian	Oct-24	1094	Oct-27	N/A	55,315,307		158	14%		Goods			contract Signed 25 October 2024
177	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 1&2	Ministry of Education,Arts and Culture	Magnetize Investment CC	Namibian	Oct-24	1094	Oct-27	N/A	7,603,357		158	14%		Goods			contract Signed 25 October 2024
170	G/ONB/CPBN-04/2020: Provision of Protein, Sugar, Salt, and Transportation to Blenders Warehouses LOT 4	Ministry of Education,Arts and Culture	Tafina Trading CC	Namibian	Oct-24	1094	Oct-27	N/A	21,195,656		158	14%		Goods			contract Signed 25 October 2024
178	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: LOT09 Ongwediva HP Campus	University of Namibia (UNAM)	Lypa Investments CC	Namibian	Nov-24	301	Aug-25	N/A	1,021,721	0.371 (36%)	148	49%	49%	Non-Consultancy Services	25	21-Feb-24	This Contract was awarded for 11 Months as a result of the contract termination with Chippa Trading Enterprises CC
179	Procurement of Nominated SME-Contracts for the Blading of Gravel Roads in the Keetmanshoop Region on behalf of Roads Authority.	Roads Authority	Hibachi Investment Holding Pty Ltd	Namibian	12-Nov	1825	Nov-29	N/A	14,638,224		139	8%		Works		N/A	contract Signed 12 November 2025
180	W/ONB/RA 11/2021-WHK: Emerging Contractors Contracts for the baling of gravel Roads in the Windhoek Regions	Roads Authority	Efandano Maintenance Cc	Namibian	Nov-24	1856	Dec-29	N/A	26,691,456		136	7%		Works		N/A	contract Signed 15 November 2025
181	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year:Omusati Region	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Power Investment CC Nimms Restaurant	Namibian	24-Nov	365	Nov-25	N/A	10,320,471	0.74 (7.52%)	127	35%	35%	Goods			contract Signed 15 November 2024

182	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year.Oshana Region	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Elmondo Trading CC	Namibian	24-Nov	365	Nov-25	N/A	3,017,448	0.48 (%)	127	35%	35%	Goods			contract Signed 04 November 2024
183	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Omaheke	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Progrow Green Harvest CC	Namibian	24-Nov	365	Nov-25	N/A	30,000,786	2.52 (%)	127	35%	35%	Goods			contract Signed 13 November 2024
184	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Ohangwena Region.	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Destiny Planner Investments CC	Namibian	24-Nov	365	Nov-25	N/A	12,902,896	3.04 (23.6%)	127	35%	35%	Goods			contract Signed 04 November 2024
185	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Kunene Region	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Viable Works CC	Namibian	24-Nov	365	Nov-25	N/A	9,967,227	2.37 (23.8%)	127	35%	35%	Goods			contract Signed 15 November 2035
186	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Kavango East	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Paskanova Investment CC	Namibian	24-Nov	365	Nov-25	N/A	22,794,098	3.61 (15.9%)	127	35%	35%	Goods			contract Signed 13 November 2035
187	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Kavango West.	Ministry of Gender Equality, Poverty Eradication and Social Welfare	Decade Trading CC	Namibian	24-Nov	365	Nov-25	N/A	17,907,743	2.81 (15.7%)	127	35%	35%	Goods			contract Signed 04 November 2036
188	W/RB/CPBN-01/2023: Procurement Of Nominated SME Sub-Contractor for the Blading of Gravel Roads in the Keetmanshoop Region	Roads Authority	Potenza Investement Cc	Namibian	Dec-24	1826	Dec-29	N/A	14,941,391		120	7%		Works		N/A	contract Signed 02 December 2024
189	NCS/OAB/CPBN-02/2021:Provision of Cleaning Services for UNAM: LOT04 Ogonjo Campus	University of Namibia (UNAM)	Zayson Trading Enterprises CC	Namibian	Dec-24	271	Aug-25	N/A	674,360	0.202 (30%)	118	44%	44%	Non-Consultancy Services	10	21-Feb-24	This Contract was awarded for 11 Months as a result of the contract termination with Chappa Trading Enterprises CC
190	G/OAB/CPBN-01/2023:Procurement of Supply & Delivery of Food Items for Marginalized Communities Program on a Quarterly Basis (4 Times) per year: Zambezi	Ministry of Gender Equality, Poverty Eradication and Social Welfare	LI Special Food & Investemnt (PTY) LTD JV Special Super Market Cc	Namibian	13-Dec	365	Dec-25	N/A	13,791,269	3.08 (22.3%)	108	30%	30%	Goods		N/A	
191	G/ONB/CPBN-08/2024: Procurement for the Supply And Delivery of Forty-Seven (47) Vehicles to Namibia Statistics Agency.	Namibia Statistics Agency	Redco Motors (Pty) Ltd T/A Gobabis Toyota	Namibian	24-Jan	-45681		N/A	30,056,514		66	0%		Goods		N/A	contract Signed 24 January 2025
192	Procurement for the Upgrading of District Road DR3403 Between Divundu and Muhembo Border Post (5 KM) to Bitumen Standards in Kavango East Region, Section A-W/RB/PA-01/2024	Roads Authority	Nexus Civil (PTY) LTD	Namibian	19-Feb	302	Dec-25	N/A	59,591,689		40	13%		Works		N/A	contract Signed 18 February 2025
193	NCS/RB/CPBN-02/2023: Procurement of fuel Payment solution to Telecom Namibia for a period of three(3) Years Procurement.	Telecom Namibia Ltd	Standard Bank Namibia Ltd	Namibian	20-Feb	1095	20-Feb	N/A	48,000,000		39	4%		Non-Consultancy Services		N/A	contract Signed 20 February 2025
194	G/DP/CPBN-03:Supply and Upgrade of the Personalised system for the Namibian ID Card to Personalised electronic ID Cards.	Ministry of Home Affairs, Immigration,Safety and Security.	Veridos Identity Soultion	Germany	27-Feb	273	27-Nov	N/A	51,434,655		32	12%		Non-Consultancy Services			contract Signed 27 February 2025
195	Procurement Award Emergency Procurement for the Upgrading to Low Volume Seal Standards of District Roads DR3507: Bukalo-Muyako-Ngoma and DR3559: Sizimbukwa-Sikanjabuka (10KM) in the Zambezi Region: W/EP/CPBN-01/2024	Roads Authority	Enigma Engineering CC	Namibian	11-Mar	365	Mar-26	N/A	36,004,748		20	5%		Works		10-Apr-25	contract Signed 18 February 2025 site hand over was on 11 March 2025
196	NCS/ONB/CPBN-01/2024: Procurement for the Provision of Security (Guarding) Services to Kavango East Regional Council Directorate Of Education, Arts And Culture for a Period Of Three (3) Years: NCS/ONB/CPB01/2024	Kavango East Regional Council	Nokagalo Trading CC	Namibian	31-Mar	1057	21-Feb	N/A	7,700,400		0	0%		Non-Consultancy Services		N/A	contract Signed 31 March 2025
197	G/OAB/CPBN-01/2022: Procurement of Supply and Delivery of Meals in Accordance with Dietary needs of patients. Lot 04:Erongo	Ministry of Health and Social Services	Pamo Trading Enterprises (PTY) LTD	Namibian	Mar-25	1096	Mar-28	N/A	32,700,833		21	2%		Goods			
									7,770,375,866							4,843	

Legends	Description	Number of Contracts	% of Total Contracts
	On track	130	66.0%
	Fallen behind/ Off Track	25	12.7%
	Less than 3 months into Contract implementation	10	5.1%
	Completed	8	4.1%
	Contract Determined/Terminated	5	2.5%
	Report not received	11	5.6%
	On hold due to legal challenges or other issues	8	4.1%
		197	100%

